

CASE STUDY

FORMWORK REMOVAL - BRIDGE SEGMENT



OBJECTIVES

To meet the production and delivery schedule for precast segments, the project aims to achieve a <u>demoulding strength of 15 MPa within 12 hours</u> and <u>a lifting strength of 33 MPa within 24 hours</u>. The project wants to optimize the cycle time and reduce the risk of delay. The project seeks to shorten the cycle time without increasing the concrete grade.

The early-age strength of in-place concrete often differs from standard-cured cubes due to temperature variations. In-place concrete experiences higher temperatures from the heat of hydration, speeding up the curing process and leading to higher early-age strength compared to the ambient temperature conditions of standard-cured cubes.

SOLUTION BY CONCRETEAL

ConcreteAI utilises **temperature-matched curing** which cures concrete cubes to the same temperature profile in real-time automatically as the concrete element with ConcreteAI SmartTank to achieve accelerated curing.

This method is referenced by BS 1881:130, which is approved by BCA for assessment of in-place concrete strength for early-age activities.



BENEFITS AND ROI

Both the demoulding and lifting cycle times are **reduced by over 30%**, enabling projects to meet target cycle times without the need for higher-grade concrete.

ROI: After accounting for ConcreteAI's cost, the solution delivered net savings of over \$300K in concreting expenses while keeping the project on track to produce 80 segments per month.

Target strength, MPa	Standard Cured Cube Testing Age	(In-situ concrete) Temperature Matched Curing Cube Testing Age
15 MPa	18 Hours	10 Hours
33 MPa	30 Hours	18 Hours

